BRUHAT BANGALORE MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	Construction of RCC Drain in 22nd 23rd and other cross roads at Ravindranagar in Ward No 13 Shettyhalli Sub Division job: 013-18-000054
2	Sanctioned Estimate Amount	:	50.00 LAKHS
3	Head of Account	:	P-3075
4	Administrative Approval	:	---
5	Jobe Code	:	013-18-000054
6	Technical Sanction	:	
7	Approval to Tender	:	
	a) Employer		Commissioner Bruhat Bangalore Mahanagara Palike. NR Square. Bangalore
	d) Name of the Agency	:	B J Kumara
	e) Agreement No./Date/ Amount	:	EE/DD/WO/314/17-18. Dt: 20-03-2018
	f) Tender Premium	:	
8	Work Order No.	:	EE/DD/WO/314/17-18. Dt: 20-03-2018
9	Date of Commencement	:	
10	Scheduled Date of Completion	:	19-06-2018
11	Time Extension if any	:	No
12	Actual Date of Completion	:	15-06-18
13	Delay in Execution of Work	:	-------
14	Amount as per Sanctioned Estimate	:	50.00 Lahks
	b) Amount as per Tender/Agreement	:	Rs - 49,53,867.50
	c) Amount of Work Slip	:	
	d) Amount of LHRL	:	--------
	e).Amount as per Actual Expenditure	:	Rs - 49,32,291.50
	f) Excess / Savings over Sanctioned Estimate	:	-------
	g)Excess/Savings over Tendered Amount	:	
15	Name of the Officials in Charge of Work		
	a) Asst. Engineer / Junior Engineer		Sri. B P Paramesh
	b) Asst. Executive Engineer		Sri. Jayalingappa B L
	c) Executive Engineer		Sheshadri - Y

The work is completed on 15-06-18 *with Defect liability period/Maintenance period* 14-06-19 *from to*

Certificate:-

a) *Certified that the above work has been completed within the stipulated time noted in entrustment order.*

b) *Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.*

Asst.Engineer
Ward No 13
Shettyhalli, Sub -Division
BBMP

Asst. Executive Engineer
Shettyhalli Sub Division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ / BBMP / ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Executive Engineer
EXECUTIVE ENGINEER - 5
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

Scanned by CamScanner